



REQUEST FOR START-UP SERVICE

Factory Authorized Start-Up is required and is included in the purchase price for this product. Factory Service Group will coordinate start-up by a local factory-authorized service agency. This form must be completed and submitted to Factory Service Group or contact Customer Service 1-800-413-0554.

TWO-WEEK (14 DAYS) ADVANCE NOTICE REQUESTED

Start-Up Requested to Occur On: _____

Job Name: _____

Job Street Address: _____

Job Contact Name: _____

Phone: _____

Model Number: _____

Serial Numbers: _____

INSTALLER'S PRE-START CHECKLIST

1. Multiple Boiler Installation: Yes No
2. Each Boiler On Individual Power Circuit: Yes No
3. Balanced Piping: Yes No Manifold Pipe Size: _____
4. EMS Connected To Which Heater Terminals: _____ Wire ga. _____ Distance to EMS Panel: _____ ft.
5. Describe EMS Type and Function: lead/lag burner staging outdoor reset setback

6. Power Venting Equipment Installed in Flute? Yes No
 - Connected to which Heater Terminals: _____ Wire ga.: _____
 - Distance from Heater: _____ ft.
7. Direct-Ducted Combustion Air? Yes No; Duct Diameter: _____ inches
 - Duct Length: _____ ft. Duct Material: _____
 - Does Duct have Elbows? Yes No; Qty/Type: _____
8. Is Combustion Air Supplied by Louvers or Openings ; Qty: _____ Size: _____
 - Are Louvers Interlocked with Unit? Yes No
 - Louvers Connect to Which Unity Terminals: _____ Wire ga.: _____ @ Length: _____
9. Size of Louver: _____ W X _____ L _____ Qty _____ Total Square Feet



INSTALLER'S PRE-START CHECKLIST CONT...

PRIOR TO THE ARRIVAL OF YOUR START-UP TECHNICIAN, WE WILL ENSURE THAT THE INSTALLATION IS COMPLETE, INCLUDING ALL ITEMS APPLICABLE TO OUR EQUIPMENT AS CHECKED BELOW:

- Potable water system with isolation valves, tank filled and vented
- Electrical system is intact and wired for operation
- Fuel system (Gas or Oil pressure/supply checked to be within equipment specification)
- Flue gas vent and barometric damper installed
- Mechanical vent electrically interlocked to burner controls, tested and adjusted
- Make-up air for combustion
- Steam or Hot Water Supply
- Condensate or hot water return
- All other auxiliary equipment necessary for operation installed and ready for operation
- Relief valves and tank drain plumbed to suitable floor drain

WE UNDERSTAND THAT THE START-UP SERVICE IS PART OF THE SALES CONTRACT, PROVIDED AT NO EXTRA CHARGE AND IS REQUIRED TO REGISTER THE WARRANTY ON THE PRODUCT WITH THE FOLLOWING EXCEPTIONS:

- 1. If Start-Up is scheduled and upon arrival of your factory-authorized start-up technician it is determined that the equipment is not ready for start-up due to incomplete or improper installation, an hourly service charge for the delay will be paid to the Factory Service Group prior to the restart of this equipment.**
- 2. The Start-Up service is necessary for the warranty of this equipment to become effective. The warranty will not start until a rescheduled startup is completed and approved.**

Requested by: _____ **Date:** _____
Company Name: _____
Address: _____
Phone: _____ **Fax:** _____

PLEASE FAX COMPLETED FORM TO FACTORY SERVICE GROUP (214-352-1414) TWO WEEKS PRIOR TO START UP DATE REQUESTED